

Regal Tower – Commercial (Shell & Core) – Aug 11



Project Brief: Offices & Retail,
3B+G+4P+28+2TC

Property Type: Free Hold

Plot Area: 6,113.38 m2,

BUA: 77,447.69 m2

Escrow Account: 001582430848901 –
DIB

Next Payment Milestone as Per RERA:
15% on Completion

Construction Status for this month

- MEP Flushing, Testing & Commissioning is progressing
- Airlock Door Installation at Ground Floor is on going
- Installation of Sliding Door at Roof is on progress
- Internal Aluminium Doors for Water Meter Room delivered to the site
- GF Lighting Fitting, Cladding and Joinery Works are progressing
- 5th Floor False Ceiling, Joinery Works, Gypsum Board and Lighting Fitting is progressing
- Du second inspection is 100% completed
- Installations of the Mirrors up to the 23rd Floor are completed
- Works of the BMS room & Du telephone room is progressing well



External Façade showing the progress of Cladding



Upper roof external cladding progress



GF Light Fitting



GF joinery work progress at the Reception Hall



5th Floor False Ceiling



Cladding Works in GF Retail & Main Cafeteria



GF Slab high level



5th Floor joinery works



5th Corridor False Ceiling



5th Floor Cafeteria



5th Floor Gypsum Board and Light Fitting



Marble Flooring for Lift