

Regal Tower – Commercial (Shell & Core) – Sep 11



Project Brief: Offices & Retail,
3B+G+4P+28+2TC

Property Type: Free Hold

Plot Area: 6,113.38 m2,

BUA: 77,447.69 m2

Escrow Account: 001582430848901 –
DIB

Next Payment Milestone as Per RERA:
15% on Completion

Construction Status for this month

- Top Roof Sliding Door installation is ongoing
- Fixing of main girders & secondary beams are 100% completed
- Supply & installation of the internal Aluminum doors is ongoing
- Flushing AC system is 100% completed.
- Fixing of sanitary wares inside offices has been started and floors from 7th till 15th have been completed
- Polishing of marble at ground floor is ongoing
- Wall painting at basement 3, 2 & 1 is ongoing
- Floor Epoxy paint for stair cases 1&2 still in progress



External Façade showing the progress of Cladding



Upper roof external cladding progress



5th floor Wood Fixing for Lift lobby Corridor



GF joinery work progress at the Reception Hall



Roof Sliding Door



Cladding Works in GF Retail & Main Cafeteria



5th floor joinery works



GF Frame fixing for Air lock



GF back entrance False Ceiling



Ceramic fixing for Balcony area at 24th floor



Aluminum Door for Parking Area

